



Quality Management System

Page 1 of 1	
Approved By: SQ	
Originator: SN	
Date Released	
Revision	01

HOTSPOT INSTALLATION CHECKLIST –SD 47

HOUSE ADDR _____		Sign	Date	COMMENTS
INSTALLER NAME: _____				
DATE : _____		Yes	No	
PRE-INSPECTION				
1.0	Step ladder available			
1.1	Hose Pipe			
1.2	Tool Box			
1.3	Multi Meter			
1.4	Torch			
1.5	Hotspot if required			
2.0	House Inspection			
2.1	Cold Water supply "OFF"			
2.2	Electric circuit breaker "OFF"			
3.0	Geyser inside the Roof			
3.1	Vacuum breakers available			
3.2	Pressure control Valve available			
3.3	Geyser Earthed			
3.4	Water leak on the geyser			
4.0	Condition of the geyser inside			
4.1	Thermostat in good condition			
4.2	Element in good condition			
4.3	Anything inside the geyser			
4.4	Hotspot inspected for damages			
POST INSPECTION				
5.0	Instrumentation Functions			
5.2	All Bolts on the element are firm			
5.3	The geyser is properly earthed			
5.4	Any leaks on the geyser			
5.5	Check water temperature after 15-30 minutes			

NB: After the installation the installer must switch the geyser "ON" to test the operation of a Hotspot, wait for a period of 30 minutes to check it there is hot water on the outlet. The customer must sign to confirm that the geyser was working and water is hot

Comments: _____

Customer Signature:
 Date :

Installer Signature:
 Date :